

JULY 29, 2018 ROAD CONSTRUCTION UPDATE

Yorkshire:

The new culvert will be installed Monday and Tuesday (July 30 & 31). The work is somewhat weather dependent, so it might be delayed a day or two.

Beach:

- Drainage work at the beach will take place Monday through Wednesday (July 30 & Aug 1).

Secondary Roads:

- All secondary roads have had the first two layers of seal coat completed. There are a few spots that need touched up, those will be addressed this coming week (week of July 30th) or maybe the week after. These two layers will stay as is to allow traffic to work the oil and rock into the base. Sometime in mid to late August, the final seal coat layer will be applied. The final surface will look similar to Heritage Dr on the North side of Heritage Lake.

Primary roads:

- This is limited to Heritage Dr from the dam to Brandy Dr and Westminster from Wilshire Wood to Heritage Dr. The base was tilled, and cement stabilized last week, and some tar and rock were applied to the new base to allow traffic to pass. Some minor touch up will occur this coming week and the new surface will be allowed to cure as is for 7 days, then two layers of seal coat will be applied. As of now, the first two layers of seal coating is scheduled for the week of August 6th and will have minimal impact on traffic. Along with the secondary roads, the primary roads will receive the final seal coat layer in late August.

Reminders:

- Obey the speed limits, most roads at 20 mph
- Watch for construction workers, plenty of signs have been placed warning of road construction.