

## **AUGUST 12, 2018 ROAD CONSTRUCTION UPATE**

### **Primary Roads (Heritage and Westminster)**

The first two seal coat layers along with some of the tie in areas between roads will be finished on Monday, August 12th. This only applies to Heritage Dr from the dam to Brandy, the other sections were completed in prior years. The final surface is tentatively scheduled to be applied around August 22nd.

### **Secondary Roads**

The final layer of seal coating will likely start sometime this week on the reconstructed secondary roads. There will also be some tie in work with the reconstructed portion of Heritage Dr.

### **General Update**

As of now, all seal coat and road reconstruction work is on schedule for completion by August 31, 2018. Shoulder cleanup work and reconstruction of the 4 speed bumps is scheduled for mid-September.

All work is weather dependent and may start earlier or later depending on the rain currently in the forecast. No parking signs have been posted in the affected areas, please adhere to the signs. Pink flags placed along the side of the road is an indication that seal coating will likely start that day.

Traffic delays will be minimal, but at times the road surface will be oil for short periods of time (15-30 mins). Please do not drive on the oiled surface. Avoid the areas under construction if you don't live in the area.