

SUNDAY, JULY 15, 2018 ROAD CONSTRUCTION UPATE

Aggregate and Tilling Operations

- Wilshire Ct. will receive aggregate next week
- Tilling operations will continue around the streets off Brandy Dr. Monday and Tuesday
- Streets on the north side of Heritage Lake will be tilled Wednesday and Thursday
- These include, but are not limited to: Kent Ave, Stratford cul-de-sac, Strawberry, Wilshire Ct., etc.

Prime Oil

Prime oil has been placed in both lanes on:

- Yorkshire
- King Richard
- Martinique

Prime oil has been placed in the first lane and will be placed in the second lane on Monday for the following streets:

- Cheshire
- Cornwall
- Jamaica

Prime oil will be placed in the first lane starting Monday on:

- King James
- Elizabeth
- Victoria
- London Dr.
- Sussex
- Saint George

Any streets where the cured oil surface was damaged, will be touched up, and compacted prior to seal coating. Please do not turn around in the oiled lane if possible.

Heritage Dr and Westminster Aggregate and Tilling Operations

- These roads will be tilled, with cement added, starting Monday, July 23.
- The remaining portion of Westminster that hasn't had aggregate will be covered this coming week.

First Seal Coat Application

Plan to start on Wednesday for the following streets, continuing counter clockwise around HLA in the same the streets were tilled.

- Yorkshire
- King Richard
- Martinique

Streets on Hold

Structural testing is performed before the roads are covered with prime oil. So far, all tested roads have passed except for a small portion of Beechwood. This area will be evaluated further this week. A certain amount of base reconstruction was included in the budget.

This will be the first seal coat application, and a few more will follow 2-3 weeks later depending upon road conditions.

The project is on schedule, and we're still looking at an August 31, 2018 completion date